

Kern Fan Groundwater Storage Project

FEASIBILITY REPORT

Attachment 13: CEQA and NEPA Schedule

October 21, 2019
Updated April 13, 2020



Kern Fan Groundwater Storage Project- CEQA and NEPA Schedule

Task No.	Task Name	Duration	Start	Finish
1	Agencies Submit Draft Project Description to Environmental Consultant	0	1/20/20	1/20/20
2	Preparation of NOP and NOC	11 weeks	1/21/20	4/7/20
3	30-day Scoping Period and Public Meeting	30 days	4/7/20	5/8/20
4	Preparation of EIR Project Description	4 weeks	4/7/20	5/5/20
5	Technical Reports	6 weeks	5/5/20	6/16/20
6	Prepare Administrative Draft Supplemental EIR	12 weeks	5/5/20	7/28/20
	Agency Review of Administrative Draft Supplemental EIR	2 weeks	7/28/20	8/11/20
7	Prepare Screencheck Draft Supplemental EIR	4 weeks	8/11/20	9/8/20
	Agency Review of Screencheck Draft Supplemental EIR	2 weeks	9/8/20	9/22/20
8	Prepare Public Draft Supplemental EIR, NOA, and NOC	1 week	9/22/20	9/29/20
9	45-day Draft Supplemental EIR Review and Public Meeting	45 days	9/29/20	11/13/20
10	Prepare Final Supplemental EIR and Response to Comments	6 weeks	11/13/20	1/8/21
11	Prepare Findings, SOC, and NOD	3 weeks	1/8/21	1/29/21
12	Prepare MMRCP	3 weeks	1/8/21	1/29/21